


# WORK SCHEDULE for Revitalisation of Goodhew Park, Taralga

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Qtr 3, 2018	
								Jun	Jul
0		Revitalisation of Goodhew Park, Taralga	228.5 days	Thu 19/07/18	Fri 14/06/19				
1	✓	Survey	3 days	Thu 19/07/18	Mon 23/07/18				
4	✓	Design - by Council	16.5 days	Thu 19/07/18	Wed 8/08/18				
6	✓	Supply and Delivery	204 days	Thu 19/07/18	Thu 9/05/19				
7	✓	Supply and Delivery of Playground Equipment (Moduplay & Imagination	96 days	Wed 31/10/18	Mon 18/03/19				
13	✓	Supply and Delivery of BBQ and Shelters (from Landmark)	82.5 days	Tue 13/11/18	Thu 28/02/19				
19	✓	Supply and Delivery of Picnic Benches	122 days	Tue 13/11/18	Thu 9/05/19				
25	✓	Supply and Delivery of Toilet Block	4.5 days	Thu 19/07/18	Wed 25/07/18				
31		Constrcution & Installation	54 days	Thu 14/03/19	Sat 1/06/19				
32		Section A -Installation of New Toilet Building	54 days	Thu 14/03/19	Sat 1/06/19				
49	✓	Section B - Playground Area Works	41 days	Thu 14/03/19	Tue 14/05/19				
64	✓	Section C - New Picnic Benches, BBQ and Shelters	39 days	Thu 14/03/19	Fri 10/05/19				
81	✓	Section D - Demolition of Existing Toilet Building	35 days	Thu 14/03/19	Mon 6/05/19				
89	✓	Section E - Construction of new Drainage Swales to western boundary	35 days	Thu 14/03/19	Mon 6/05/19				
96		Section F - General Reinstatement of works area	54 days	Thu 14/03/19	Fri 31/05/19				
110		Finalisation	18.5 days	Mon 20/05/19	Fri 14/06/19				

Project: Revitalisation of Goodhew  
Date: Tue 14/05/19

Task		External Tasks		Manual Task		Finish-only		Manual Progress	
Split		External Milestone		Duration-only		Deadline			
Milestone		Inactive Task		Manual Summary Rollup		Critical			
Summary		Inactive Milestone		Manual Summary		Critical Split			
Project Summary		Inactive Summary		Start-only		Progress			

# WORK SCHEDULE for Revitalisation of Goodhew Park, Taralga



Project: Revitalisation of Goodhew Date: Tue 14/05/19	Task		External Tasks		Manual Task		Finish-only		Manual Progress	
	Split		External Milestone		Duration-only		Deadline			
	Milestone		Inactive Task		Manual Summary Rollup		Critical			
	Summary		Inactive Milestone		Manual Summary		Critical Split			
	Project Summary		Inactive Summary		Start-only		Progress			